CONTRACT TIME EXTENSION NO.1
(C.T.E. up to 30 c.d.)

Contract I.D. No. : **17KL0176**
Name of Project : **Construction of Classrooms (Batch 13) 4STY – 16CL Alubijid NCHS (8 Regular Workshop), Alubijid, Misamis Oriental.**
Location : **Alubijid, Misamis Oriental**
Date : **22-Jun-18**

To: **MA ZENITH L. PAMA**
L & L CONSTRUCTION
Zone-1, Kauswagan,
Cagayan de Oro City

You are hereby directed to extend construction operations effective **June 22, 2018 due to unfavorable weather condition.**

Hereunder is the historical data of your approved Work Suspension Order and Contract Time Extension.

Original Contract Time: 210 **(cd)**	Approved Work Suspension Order:	Approved Contract Time Extension:	
Contract Time including Extension	(cd) W.S.O. No. 1 _____ W.S.O. No. 2 _____ : Total: _____	(cd) C.T.E. No.1 30 CD (for request approval) C.T.E. No.2 _____ : Due to V.O. _____ Total: _____	Days used to date: 185 (cd) Days remaining: 25 (cd)

Please acknowledge receipt of this order by dating, signing (with date) and returning the three (3) of the attached copies. The fourth copy is for your file.

MARYLEN C. CATAGUE
Project Engineer-II, accr.# 3465

NOTED:

JIM B. RAMOS
Chief Construction Section

RECOMMENDING APPROVAL:

MARIA B. DAVID
OIC, Asst. District Engineer

APPROVED:

LILIBETH N. APARECIO, DM
District Engineer

I hereby acknowledge receipt of the above notice.

DATE: _____

L & L CONSTRUCTION
(Contractor)

By: _____
Authorized Representative

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS & HIGHWAYS
Region X
OFFICE OF THE DISTRICT ENGINEER
Misamis Oriental 2nd District Engineering Office
Balase Street, El Salvador City

EXECUTIVE SUMMARY

(Time Extension no.1)

June 22, 2018

FOR : **LILIBETH N. APARECIO, DM**
District Engineer
This office

1.)	Subject	17KL0176 - Construction of Classrooms (Batch 13) 4STY – 16CL Alubijid NCHS (8 Regular Workshop), Alubijid, Misamis Oriental	
2.)	Action Recommended	For Approval	
3.)	Implementing Office	DPWH-Misamis Oriental 2nd Dist. Eng'g. Office Balase Street, El Salvador City	
4.)	Reasons for This Time Extension no.1	Due to unfavorable weather condition.	
5.)	Contractor	**L & L CONSTRUCTION**	
6.)	**Contractual Data**	**ORIGINAL**	**REVISED**
	6.1 Original Contract Amount	PHP 41,091,885.49	-
	6.2 Original Contract Duration	210 Calendar Days	-
	6.3 Effectivity of Contract	20-Dec-17	-
	6.4 Original Completion Date	May 18, 2018	-
7.)	Approved Time Suspension/Extension	-	-
8.)	This Time Extension no.1	-	-
	a.) As requested due to unfavorable weather condition.	30 CD	-
	b.) As recommended Contract Completion (if approved)	-	August 16, 2018
9.)	Effect in Cost	None	-

10.) Remarks

The Contractor submitted their request for Time Extension no.1 equivalent of 30 Days incurred due to unfavorable weather condition. After review/evaluation of the contractor's request, this office found it reasonable and meritorious. Therefore, we recommend 30 Calendar days Time Extension no.1

SUMMARY

PROBLEMS & ISSUES	REQUESTED CAL. DAYS	EVALUATED CAL. DAYS
Unfavorable weather condition	30 CD	30 CD (per T.E. no.1)
total	30 CD	30 CD

In view of the foregoing, approval of thirty (30) calendar daysTime Extension no.1 is respecfully recommended, provided that the contractor shall not file any monetary claim for damages incurred in the project attributed to such delays and subject further to conformity of contractors bondsmen.

Prepared by:

MARYLEN C. CATAGUE
Project Engineer II

Noted by:

JIM B. RAMOS
Chief, Construction Section

Recommending Approval:

MARIA B. DAVID
OIC, Asst. District Engineer

Approved:

LILIBETH N. APARECIO, DM
District Engineer

ANNEX A-2
Local

I.3

WORK SUSPENSION ORDER NO.1
(W.S.O. 30 c.d. up to 60 c.d.)

Contract I.D. No. : **17KL0176**

Name of Project : **Construction of Classrooms (Batch 13) 4STY- 16CL Alubijid NCHS, (8 Regular Workshop), Alubijid, Misamis Oriental**

Location : **Alubijid, Misamis Oriental**

Date : **27-Jun-18**

To: MA. ZENITH L. PAMA
L & L CONSTRUCTION
Zone-1, Kauswagan,
Cagayan de Oro City

You are hereby directed to suspend construction operations effective **June 27, 2018 due to scarcity of materials specifically the 25mm & 20mm diameter G-40 DRB.**

Hereunder is the historical data of your approved Work Suspension Order and Contract Time Extension.

Original Contract Time: 210 **(CD)**	Approved Work Suspension Order:	Approved Contract Time Extension: 30 CD	
Contract Time including Extension	(cd) W.S.O. No. 1 30 CD (if approved)	(cd) C.T.E. No.1 30 CD	Days used to date: 190 (cd)
240 CD	W.S.O. No. 2 _____ (for request approval)	C.T.E. No.2 _____	Days remaining: 50 (cd)
	Total: **30 CD**	Due to V.O. _____ Total: _____	

Please acknowledge receipt of this order by dating, signing (with date) and returning the three (3) of the attached copies. The fourth copy is for your file.

MARYLEN C. CATAGUE
Project Engineer-II, accr.# 3465

NOTED:

JIM B. RAMOS
Chief, Construction Section

RECOMMENDING APPROVAL:

MARIA B. DAVID
Asst. District Engineer

APPROVED:

LHIBETH N. APARECIO, DM
District Engineer

I hereby acknowledge receipt of the above notice.

DATE: _____

L & L CONSTRUCTION
(Contractor)

By: _____
Authorized Representative

AUTENTICATED XEROX COPY
FROM ORIGINAL

WORK RESUMPTION ORDER NO. 1
(Locally Funded Projects)

ANNEX C-1

I.3

Contract I.D. No. **17KL0176**

Name of Project **Construction of Classrooms (Batch 13) 4STY – 16CL Alubijid NCHS (8 Regular Workshop), Alubijid, Misamis Oriental**

Location **Alubijid, Misamis Oriental**

Date **26-Jul-18**

To: MA. ZENITH L. PAMA
L & L CONSTRUCTION
Zone-1, Kauswagan,
Cagayan de Oro City

Effective to date, you are directed to resume construction operations in the project site in view of the condition that the 25mm & 20mm diameter DRB is already available.

Hereunder is the historical data of your approved Work Suspension Order and Contract Time Extension.

Original Contract Time: 210 (cd)	Approved Work Suspension Order:	30 (cd)	Approved Contract Time Extension: 30 (cd)	Days used to date: 190_(cd)
Contract Time including Extension	W.S.O. No. 1	30 cd	C.T.E. No.1 30 cd	
	W.S.O. No. 2		C.T.E. No.2	Days remaining: 50_(cd)
240 CD due to T.E. no 1	:		:	
	Total:	**30 cd**	Due to V.O.	
			Total: **30 cd**	

Please acknowledge receipt of this order by dating, signing (with date) and returning the three (3) of the attached copies. The fourth copy is for your file.

MARYLEN C. CATAGUE
Project Engineer-II, accr.# 3465

NOTED:

JIM B. RAMOS
Chief Construction Section

RECOMMENDING APPROVAL:

MARIA B. DAVID
OIC, Asst. District Engineer

APPROVED:

LILIBETH N. APARECIO, DM
District Engineer

I hereby acknowledge receipt of the above notice.

DATE: _____

L & L CONSTRUCTION
(Contractor)

AUTHENTICATED PHOTOCOPY
FROM ORIGINAL

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS & HIGHWAYS
Region X
OFFICE OF THE DISTRICT ENGINEER
Misamis Oriental 2nd District Engineering Office
Balase Street, El Salvador City

EXECUTIVE SUMMARY

(Contract Time Extension No. 2 in Lieu of W.S.O No. 1)

FOR . **ZENAIDAT. TAN**
Regional Director
R-10, Engineers Hill Bulua,
Cagayan de Oro City

1.)	Subject	17KL0176- Construction of Classrooms (Batch 13) 4STY- 16CL Alubijid NCHS, (8 Regular Workshop), Alubijid, Misamis Oriental		
2.)	Action Recommended	For Approval		
3.)	Implementing Office	DPWH-Misamis Oriental 2nd Dist. Eng'g. Office Balase Street, El Salvador City		
4.)	Reviewing Office	Office of the Regional Director		
5.)	Contractor	**L & L CONSTRUCTION**		
6.)	Reasons for This W.S.O. no.2	Due to scarcity of materials specifically the deformed bars with a diameter of 25mm & 20mm G-40.		
7.)	**Contractual Data**	**ORIGINAL**		**REVISED**
	7.1 Original Contract Amount	PHP 41,091,885.49		-
	7.2 Original Contract Duration	210 Calendar Days		-
	7.3 Effectivity of Contract	20-Dec-17		-
	7.4 Original Completion Date	July 17, 2018		August 16, 2018 (Due to Time Extension No.1)
8.)	Approved Time Extension due to unfavorable condition	30CD		
a.) As requested due to scarcity of materials specifically the deformed bars with a diameter of 25mm & 20mm G-40.		30 CD		September 15, 2018 (if Approved)
b.) As recommended Contract Completion (if approved)		-		
10.)	Effect in Cost	None		-

11.) Remarks

The Contractor submitted their request for W.S.O. no.2 equivalent of 30 Days incurred due scarcity of materials specifically the deformed bars with a diameter of 25mm & 20mm G-40. After review/evaluation of the contractor's request, this office found it reasonable and meritorious. Therefore, we recommend 30 Calendar days W.S.O. no.2

SUMMARY

PROBLEMS & ISSUES	REQUESTED CAL. DAYS	Remarks
Approved Time Extension due to unfavorable condition	February 25, 2018 to June 22, 2018 30 CD	Approved by the District Engineer
W.S.O. #1 - Due to scarcity of materials specifically the deformed bars with a diameter of 25mm & 20mm G-40.	June 27, 2018 to July 26, 2018 30 CD	Approved by the District Engineer
C.T.E no.2 in lieu of W.S.O no.1 -Due to scarcity of materials specifically the deformed bars with a diameter of 25mm & 20mm G-40.	June 27, 2018 to July 26, 2018 30 CD	For Approval by the Regional Director

In view of the foregoing, approval of thirty (30) calendar days W.S.O. no.2 is respecfully recommended, provided that the contractor shall not file any monetary claim for damages incurred in the project attributed to such delays and subject further to conformity of contractors bondsmen.

Prepared by:

MARYLEN C. CATAGUE
Project Engineer II

Checked by:

JIM B. RAMOS
Chief, Construction Section

Recommending Approval:

LIMBETH N. APARECIO, DM
District Engineer

Approved:

ZENAIDA T. TAN
Regional Director

II.2